

Inspection Report - Mobile Scaffolding Inspection Checklist (Inspection UID - I/MHC/GRR/MSI/26/00054)

Inspection Information

Inspection Type	Mobile Scaffolding Inspection Checklist	Inspection Status	Approved
Site Name	Alanreed	Created on	24-Mar-2026 02:50:23 PM
Asset	Safety Inspection - VKBS/T2/AMS/47	Non Oqsha Assets	
Next Inspection Date	24-Apr-2026 02:50:23 PM	Next Inspection Overdue Days	0

Sections

Inspection checks

Company name: VK Building Services	Contractor name: Kamal Kant VKBS
---	---

Attachments
Image

Equipment Status

Equipment Status at Site: In Site	Equipment Usage Status: In Usage
--	---

Check Points

1.Is the physical condition of all scaffold components being free from bends, dents &Corrosion?: Yes	2.Is proper railing provided between 38 inches (0.9 meters) and 45 inches (1.2 meters)?: Yes	3.Is toe board placed at edge of platform properly?: Yes	4.Is top ladder bracing is available and locked properly?: Yes
5.Is diagonal bracing fixed perfectly and locked properly for overall scaffolding?: Yes	6.Is ladder placed in 75 degrees or the 1 in 4 rules?: Yes	7.Is all outriggers are fixed properly?: Yes	8.Is all the castor wheel/base plate free from damage with lock system?: Yes
9.frame of scaffolding are free from bends & defects?: Yes	10.Is horizontal bracing fixed and locked properly?: Yes	11.Is working platform good in condition and plumb check is done?: Yes	12Is respective tag provided for scaffold?: Yes

Signatures

Inspected by: Kamal Kant VKBS at 24-Mar-2026 02:50 PM.	Checked by: Raj Kumar Adapalliwar at 3/25/2026 11:24:56 AM.	Verified by: P.Bala Krishna MHC at 3/27/2026 11:14:13 AM.	Approved by: Bhimasen Beheruk at 3/28/2026 5:54:17 AM.
---	--	--	---

Inspection History

Created On	Created By	Comment	Attachments
28-Mar-2026 11:24:17 AM	Angel Woolfolk	Bhimasen Beheruk has Approved.	
28-Mar-2026 11:24:17 AM	Angel Woolfolk	Status has been updated to 'Approve'	
27-Mar-2026 04:44:13 PM	Jerilynn Piatt	Status has been updated to 'Verify'	
27-Mar-2026 04:44:13 PM	Jerilynn Piatt	Inspection has been assigned to Bhimasen Beheruk at the Approved by stage.	
27-Mar-2026 04:44:12 PM	Jerilynn Piatt	P.Bala Krishna MHC has Verified.	
25-Mar-2026 04:54:56 PM	Candis Steel	Status has been updated to 'Check'	
25-Mar-2026 04:54:56 PM	Candis Steel	Inspection has been assigned to P.Bala Krishna MHC at the Verified by stage.	
25-Mar-2026 04:54:55 PM	Candis Steel	Raj Kumar Adapalliwar has Checked.	
24-Mar-2026 02:50:24 PM	Savon Israel	A new record was created: Site set to 'Grava Residences' Asset Type set to 'Safety Inspection' Inspection Type set to 'Mobile Scaffolding Inspection Checklist' Status set to 'Inspection requested'	
24-Mar-2026 02:50:24 PM	Savon Israel	Inspection has been assigned to Raj Kumar Adapalliwar at the Checked by stage.	